# CONSTRUCTION

## Sanctuary Learning Center

# CURRENT PROJECT STATUS as of December 2005

During the first phase of construction, the site was graded and sand was moved to replenish the existing sand dune system adjacent to the property in coordination with the County of Maui. Restoration efforts to stabilize the sand dunes and the eroding shoreline were impacted by winter swells. Long-term protection of the shoreline is a concern that still needs to be addressed.

Over 50 piles were driven in order to provide the base for the new building. The majority of the piles were driven over a 3-day span to minimize impacts to neighbors. Preliminary investigations indicated that the pile driving on land would have no acoustic impact to marine life, but in order to verify this the sanctuary commissioned a study to determine the underwater noise levels associated with the pile driving operation. The research team reported that a signature of the pile driving sound was recorded, however it was very faint. Preliminary assessment is that pile driving on land had a negligible affect on the whales.

The next phase of construction will be installation of the underground electrical and plumbing scheduled to start in January and completed in just over a week.



Over 50 pilings were put in place for the building.

#### **Construction Schedule**

Activity	Status
Building Construction	August 2006 Completion
Parking lot, other requirements	Unfunded
Occupancy	To Be Determined

#### **PURPOSE**

Construction on the new multipurpose building for the Hawaiian Islands Humpback Whale National Marine Sanctuary began at the end of October 2005. Construction of the building will provide for an expanded facility for research and education programs that will enhance humpback whale protection in Hawai'i. The new facility will also offer additional opportunities for education on the marine environment and provide a venue for community meetings. This new building will complement the existing "landmark" blue office building and mural painted education center.



Shoreline restoration before and after the winter swell

#### **PROJECT MANAGEMENT**

This new facility is being constructed for the Hawaiian Islands Humpback Whale National Marine Sanctuary which is managed by the National Oceanic and Atmosperic Administration (NOAA) and the State of Hawaii through the Department of Land and Natural Resources. The project is managed for NOAA by the Naval Facilities Engineering Command Pacific (NAVFAC Pacific) which is based in Honolulu. Construction of the facility has been contracted to Oceanic Companies, Inc. by NAVFAC Pacific.


#### MORE INFORMATION

Please visit the website at http://hawaiihumpbackwhale.noaa.gov/special\_offerings/sp\_off/kfp/kfp.html for project overview and other information. Continued feedback from Kihei residents, businesses and visitors is encouraged by emailing hihumpbackwhale@noaa.gov.









### **Building a New Facility**

Purpose: Provide office space for additional staff, work and storage space, and

multipurpose facilities for education programs, trainings and community meetings.

Designer: Architect Pacific, Inc.

Naval Facilites Engineering Command Pacific (NAVFAC Pacific) Project Management:

Contractor: Oceanic Companies, Inc.

Architectual Style: Hawaiian Style or Kamaaina Style

Materials: Wood framed wall and roof, asphalt shingles, tile and vinyl flooring

Floorplan: Multipurpose room with occupancy of 101

Office space for 5 staff

Restrooms - Men's and Women's Workshop, tool and equipment storage

Turtle stranding care room

Dimensions: 125 feet by 37 feet; 31 feet high at roof peak; 4,625 square feet

Parking: Future plans for 32 stalls including 2 ADA

Congressional appropriation for design and construction - \$3.3 million Funding:

Completion Date: August 2006 for building only



